

Flow Test Request  
Husband & 6th

1 inch = 32 feet

3/15/2023

## Water Flow Test Summary Sheet

Project: Simmons Bank

Test Date and Time: 3/17/23 12:00 AM

Conducted By: Nathan Hancock, Nick Goldsmith

Residual Hydrant	Flow Hydrant	
Hydrant Location: Alley between Main and Husband	Husband and 6th	
Hydrant Unique ID: 001992	002015	
Hydrant Elevation: 900	900	FT
Outlet Coefficient:	0.9	0.9 typical
Outlet Diameter: 2.5	2.5	IN 2.5 IN typical
Measured Static Pressure: 79		PSI
Measured Residual Pressure: 69		PSI
Pitot Tube Reading: 55		PSI
Static HGL During Test	1,082	
Residual HGL During Test	1,059	
Calculated Flow During Test:	1,244	GPM calculated
Projected Flow at 25 PSI Residual:	3,093	GPM calculated
Projected Flow at 20 PSI Residual:	3,245	GPM calculated
25 PSI HGL	958	
20 PSI HGL	946	

NOTES:

1. Flow was calculated using the following formula:

$$Q_c = (29.83)(C_d)(D)^2(P)^{1/2}$$

$C_d$  = Coefficient of discharge.

D = Internal orifice or nozzle diameter (IN).

P = Velocity pressure measured with pitot tube (PSI).

2. Flow across the available range of residual pressures was projected using the following formula:


$$Q_p = Q_c * [(P_s - P_x) / (P_s - P_r)]^{0.54}$$

$Q_c$  = flow calculated during test (GPM)

$P_s$  = static pressure measured during test (PSI)

$P_r$  = residual pressure measured during test (PSI)

$P_x$  = residual pressure at which to predict flow



These test results represent the condition of the distribution system at the location, date, and time listed. They do not necessarily represent the capacity of the system at any specific design condition. Actual system performance can vary seasonally, diurnally, and as the system grows. Please contact the City of Stillwater for additional information regarding distribution system performance under specific design conditions.